

Planning SPS - Shutdown 2008-2009

28.01.09 à 11:44

ID	Task Name	Duration	In charge	Group	Loc	Zone	Mar				
							8	9	10	11	12
58	Remplacement de quelques aimants principaux	46 days?	J.Bauche	TE/MSC	SPS	0	—————▶				
70	Installation vanne fantôme amont BIPM (sect. 520)	2 days	G.Vandoni	TE/VSC	LSS5	5	23.02	24.02			
73	MBB 51550 (520 *) - SEY	0.5 days	Y.Bernard	EN/HE	LSS5	5			10.03	10.03	
71	MBB 51490 (520 *) - SEY	1 day?	Y.Bernard	EN/HE	LSS5	5			11.03	11.03	
72	MBB 51530 (520 *) - SEY	1 day?	Y.Bernard	EN/HE	LSS5	5			11.03	11.03	
74	Alignement des 3 aimants SEY (sect 520)	1 day	C.Podevin	BE/ABP	LSS5	5			12.03	12.03	
75	Fermeture Vide secteur 520 partie SEY + RF !! + test	2 days	G.Vandoni	TE/VSC	LSS5	5			13.03	16.03	
76	brasage des 3 aimants SEY	0.5 days	J.Bauche	TE/MSC	LSS5	5			17.03	17.03	
77	remplissage eau LSS5	0.5 days	B.Bannister	EN/CV	BA5	5			17.03	17.03	
78	restart eau sec. BA5	0 days	B.Bannister	EN/CV	BA5	5					18.03