

Planning SPS - Shutdown 2008-2009

ID	Task Name	Duration	In charge	Group	Loc	Feb						Mar			
						4	5	6	7	8	9	10	11	12	
185	installation 3 racks en ECA5/BB5	5 days	J.Lendaro	AB/ATB	ECA5	21.01									
179	livraison PR et TAL en 519	2 days	Y.Bernard	TS/HE	LSS5	20.01									
182	livraison tank Crystal 51795	1 day?	Y.Bernard	TS/HE	LSS5	22.01									
186	cables alim. rack BB5/ECA5	5 days	J.Uwumarogie	TS/EL	ECA5	28.01									
180	alignement PR et TAL en 519	1 day	C.Podevin	TS/SU	LSS5	26.01									
365	tests interlocks BA5 (Aux)	5 days?	P.Dahlen	AB/CO	LSS5	26.01									
183	verification alignement tank 51795	1 day?	C.Podevin	TS/SU	LSS5	27.01									
187	cables ethernet racks BB5/ECA5	5 days	M.Da Costa	IT/CS	ECA5	29.01									
65	MBB 51490 (520 *)	1 day?	Y.Bernard	TS/HE	LSS5	30.01									
353	traitement huile transformateurs (+ WE)	10 days	G.LeGodec	AB/PO	BA5	30.01									
66	MBB 51530 (520 *)	1 day?	Y.Bernard	TS/HE	LSS5	02.02									
188	Tirage fibres optiques BA5/Crystal	5 days	S.Casenove	TS/EL	LSS5	02.02									
189	instal. cables Crystal ECX5 (hors tests AB/PO)	15 days	S.Pelletier	TS/EL	LSS5	02.02									
295	Upgr. BIPM 51634/51734 (si céramiques livrées)	3 days	M.Sillanoli	AB/BI	LSS5	02.02									
397	Nettoyage LSS5 (commencer par 5+)	5 days	M.Grospiron	TS/FM	LSS5	02.02									
67	MBB 51550 (520 *)	1 day?	Y.Bernard	TS/HE	LSS5	03.02									
219	Demarrage eau second BA5	0 days	B.Bannister	TS/CV	BA5										
284	remise en place BWS 51995	1 day	Y.Bernard	TS/HE	LSS5										
195	Test BA5 (ring)	3 days	K.Fischer	AB/PO	BA5										
190	commissioning Crystal	18 days	J.Lendaro	AB/ATB	LSS5										
290	remise en place BWS 51731/52171	1 day	M.Sillanoli	AB/BI	LSS5										
291	alignement BWS 51731/52171	1 day?	C.Podevin	TS/SU	LSS5										
286	fermer Vide sur BWS 51995 (sect. 550)	2 days	G.Vandoni	AT/VAC	LSS5										
292	fermer Vide sur BWS 51731/52171 (sect. 520/550)	2 days	G.Vandoni	AT/VAC	LSS5										
296	fermer Vide sur BIPM 51634/51734 (sect. 520)	2 days	G.Vandoni	AT/VAC	LSS5										
181	refermeture chambres en 519 pour PR et TAL	2 days	G.Vandoni	AT/VAC	LSS5										
184	refermeture chambre en 51795 pour tank	2 days	G.Vandoni	AT/VAC	LSS5										
297	bakeout sur BIPM 51634/51734 (sect. 520)	7 days	G.Vandoni	AT/VAC	LSS5										
97	scan ECX5	5 days	C.Podevin	TS/SU	LSS5										
159	test en charge pont polaire	2 days	Y.Bernard	TS/HE	LSS5										
430	nettoyage puisard LSS5 (517)	0.5 days	R.Morton	TS/CE	LSS5										
160	Remontage ligne faisceau ECX5 (sect. 530)	2 days	G.Vandoni	AT/VAC	LSS5										